



- 4A: (A1) ERECT, COMMISSION FIRST GROUP OF WIDE SPAN GANTRY CRANES.
- (A2) DELIVER PARTS AND ASSEMBLE SECOND GROUP OF WIDE SPAN GANTRY CRANES.
- (A3) COMPLETE SOUTH END LADDER TRACK FOR EAST WIDE SPAN CRANE MODULE. REALIGN TRACK 5 INTO EXISTING TURNOUT TS-02, AND CONNECT TRACK 5 INTO NEW TURNOUT TE-06.

- STAGE 4B: (B1) ERECT, COMMISSION SECOND GROUP OF WIDE SPAN GANTRY CRANES.
- (B2) REPLACE REMAINING ORIGINAL PAVEMENT UNDER WIDE SPAN CRANE MODULE.

- STAGE 4C: (C1) COMMENCE FULL OPERATION OF EAST WIDE SPAN CRANE MODULE.
- (C2) CONSTRUCT NEW REEFER OUTLETS IN LOT W2.
- (C3) CONTINUE OPERATING CONCRETE CRUSHING FACILITY UNTIL PROJECT COMPLETION. (POTENTIAL LOCATIONS)



200 0 200 400
SCALE IN FEET

LEGEND:

- WORK THIS STAGE: —
- EXISTING: —
- COMPLETED WORK: —
- DEMOLITION THIS STAGE: —
- WIDE SPAN GANTRY CRANE: +

- ABBREVIATIONS: (E) EXISTING
(N) NEW

Source: HDR Engineering 2006



Figure 16. UP ICTF Stage 4