



**STAGE 7A:**

- (A1) CONSTRUCT CRANE RAIL W1 FOR WEST WIDE GANTRY CRANE MODULE, RETIRE TRACK 813 AND SOUTH TRACK 813 AND 814 LADDER.
- (A2) CONSTRUCT CRANE RAIL W2, AND NEW TRACKS 10, 11, 12, AND 13.
- (A3) CONSTRUCT NEW PERIMETER LIGHTING AND FIRE SUPPRESSION SYSTEM ALONG WEST BOUNDARY. CONSTRUCT CHECKPOINT GATE TRAFFIC MODIFICATIONS.
- (A4) ENERGIZE NEW PERIMETER LIGHTING AND FIRE SUPPRESSION SYSTEM.
- (A5) DEMOLISH LIGHT POLE ROW "A".
- (A6) CONTINUE OPERATING CONCRETE CRUSHING FACILITY UNTIL PROJECT COMPLETION. (POTENTIAL LOCATIONS)

**STAGE 7B:**

- (B1) CUT IN REMAINING TURNOUTS FOR TRACKS 10, 11, 12, AND 13. RETIRE TRACK 814.
- (B2) REPLACE PAVEMENT BETWEEN TRACK 13 AND EDGE OF EXISTING PCC.
- (B3) ASSEMBLE AND COMMISSION CRANES FOR WEST WIDE SPAN
- (B4) COMMENCE FULL OPERATION OF WEST WIDE SPAN GANTRY CRANE MODULE.

Source: HDR Engineering 2006



Figure 19. UP ICTF Stage 7